

NOTICE TO RESIDENTS

October 1, 2018

**Henry Street
Fred Moore to Clinton**

Beginning this week, the contractor will begin preparations for the reconstruction of Henry Street from Fred Moore to Clinton. It is anticipated that this project will take 6 to 8 weeks to complete. Work will include the reconstruction of the road as well as the replacement of the catch basin leads and repairs to the sanitary sewer.

The contractor's current schedule is as follows:

Mobilization and Tree Removal	October 3 – October 4
Pavement Removal	October 5
Curb Removal	October 8 – October 9
Install new Drainage and Sanitary Repairs	October 10 – October 12
Earth Excavation and Install New Aggregate Base	October 15 – October 19
Concrete Curbs and Drive Approaches	October 22 – October 26
Final Grading for New Asphalt	October 29 – October 31
Place first lift of New Asphalt	November 1 – November 2
Restoration	November 5 – November 9
Place final lift of New Asphalt	November 12 – November 15

After your driveway approach is removed, the contractor will place stone in your approach so that you can continue to use your driveway. When the new curb and gutter and your new driveway approach is poured you will not have access to your driveway and will have to find an alternate location to park. If you are handicapped, please contact Stephen Pangori (586) 726-1234 so that special arrangements can be made. There will be no interruption of emergency services at any time during construction.

Regular work hours during construction will be 7:00 a.m. to 5:00 p.m., Monday through Friday.

During construction, mail delivery and rubbish pick-up will not be interrupted. On garbage collection day, the Contractor will pick up the garbage at your home at 7:00 A.M. During construction, please have your garbage out to your sidewalk by this time. Please put your garbage out in **bags only**. Recycling will be suspended within the construction area during the project.

If you are within the construction area and have a sprinkler system between the sidewalk and curb, please call Stephen Pangori at 586-726-1234 as-soon-as possible and please mark your sprinkler heads in this area before October 8th. This will allow the contractor to remove the

heads and lines from the construction area before work begins to avoid unnecessary damage to your system. Your system will be reinstalled during restoration of the project. We also ask that you turn off any zone on your system that is within 20 feet of the street.

The City of St. Clair wishes to apologize in advance of the impending construction for any inconvenience it may cause you and hopes, with your cooperation, to complete the construction in a timely manner.

If you have any questions or concerns, please feel free to contact any of the following:

Contractor: Murray Underground Systems, Inc. (810) 385-1967

Engineer: Anderson, Eckstein and Westrick, Inc

Stephen Pangori

(586) 855-9551 - cell
(586) 726-1234 - office

Thank You.