CITY OF ST. CLAIR PROJECT UPDATE

CLINTON AVENUE BIKEWAY PROJECT

DECEMBER 20, 2023

As you are aware, the City of St. Clair is in the process of constructing a new bikeway along the north side of Clinton Avenue and work has been on-going since late September. The base course of asphalt for the new pathway has been installed from Carney Drive to 4th Street along with the completion of drainage improvements, driveways and retaining walls where necessary. Unfortunately, due to the winter season upon us, this project will not be fully complete until the Spring of 2024.

This week, the Contractor, Boddy Construction is cleaning up the site for the Winter season and completing the installation of the last retaining wall. Boddy Construction will return in April 2024 to complete the remaining work for this project. Therefore, no work will start on the new bikeway within the business district from 4th Street to Riverside Avenue until April 2024. The final layer of asphalt will be placed once asphalt plants reopen in the Spring and temperatures are high enough to allow for asphalt placement. Final vegetative restoration will be completed immediately after the completion of the asphalt placement. We are also aware of deficiencies and quality issues with the retaining walls that have been installed west of 9th Street and these issues will be addressed.

We apologize for any inconvenience that this project has caused. If you have any questions or require any additional information, please feel free to contact Ryan Kern with the City's engineering consultant, Anderson, Eckstein and Westrick, Inc. (AEW) at 586-726-1234, or by e-mail at rkern@aewinc.com.